

Bountiful

# S.R. 106 (400 North) in Bountiful; 800 West to Main Street

## 400 North Improved Project Update- August 25, 2016

### 400 North- Main Street to 500 West (Phase 1):

Work continues on the north side between 350 West and 500 West.

- Tonight, August 25, crews are scheduled to begin concrete paving work on the south side of 400 North between Main Street and 200 West.
  - Residential driveways will not be accessible for up to 10 days while concrete cures and reaches strength. Residents are asked to park at an alternate location during this time.
  - o Businesses will remain open and access will be maintained.
  - In early September, crews are scheduled to place curb and gutter in this area at night.
- As early as the night of August 30, 2016, crews are scheduled to resume roadway concrete paving on the north side, between 350 West and 500 West. A second pour is scheduled in early September.
  - Driveway access will not be accessible for up to 10 days while concrete cures and reaches strength. Residents are asked to park at an alternate location during this time.

## 400 North- 500 West to I-15 (Phase 2):

- Tonight crews are scheduled to concrete pave on the north side of 400 North, west of 500 West to the I-15 bridge. A second pour is currently scheduled for the night of Friday, September 2.
  - Concrete pouring will occur at night.
  - Business access will be maintained while the concrete cures. Use the 500
    West access for businesses on the northwest corner of the intersection
    including Ramblin' Roads, Elks Lodge, and the Downunder Club. Eldridge
    Manor will remain accessible from 400 North.

#### **BUSINESSES ARE OPEN DURING CONSTRUCTION!!!**

Don't forget to support local businesses on 400 North.

## **Project Description:**

The project will reconstruct the roadway in concrete for a longer pavement life and less future maintenance. Additionally, the project will:

- Add new curb, gutter, and some sidewalk and driveway approaches from 500 West to Main Street.
- Add radar detection at the 400 North/200 West intersection to improve traffic flow.

## **Project Impacts:**

- 400 North reduced to one lane in each direction between Main Street and 500
  West
- Motorists should be prepared for significant delays and use alternate routes when possible.
- Area residents and businesses can expect intermittent driveway interruptions.
- Surrounding residents and businesses can expect traffic restrictions, construction equipment and vehicles, and an increase in noise during the day and at night.
- Motorists can reduce delays by using alternate routes, avoiding peak travel times, telecommuting, carpooling or combining trips.
- Pedestrians should be alert and follow posted signs. It is recommended that an alternate route be used.
- Through the duration of this project, trash pick-up days have been changed to every Friday between 9 a.m. to 1 p.m. for the entire corridor. To maintain trash removal while work continues, crews will move trash bins to the other side of the street every Friday morning at 8 a.m. To ensure bins are moved, residents must place their bins on the sidewalk by 6 p.m. the evening prior.

## **Project Contact Information:**

This project has a dedicated public information team to work with area residents and stakeholders. Please feel free to contact us about this project. We are here to help! Updated information is available at <a href="https://www.udot.utah.gov/go/400north">www.udot.utah.gov/go/400north</a>, by emailing <a href="https://www.udot.utah.gov/go/400north">400North@utah.gov</a>, or calling the project hotline at **888-556-0232**, ext 2.

| The regular contract tendingues that companies region that companies region to the companies in the region of the contract companies and the region of the contract tendingues and the contract tendin |
|--|
|  |
|  |
|  |
|  |
|  |